

Agenda - Part I (start 14:00)


1. Last meeting's action points
2. Progress and issues to be raised per partner
 - a. TU/e
 - b. Smart Photonics
 - c. Bright Photonics
 - d. Effect Photonics
 - e. Technobis
3. Summary

Action Points


| Nr. | Description | Responsible |
|-----|--|----------------------------|
| 1. | SP17/SP18 WG loss Ronald will send data on WG losses in SP17/SP18 due to metal on top to Rui. Rui will compare that with Smart foundry data. | Rui, Ronald (24 April) |
| 2. | OpenPICs administration Kevin will contact Karin to exchange information with project partners on writing hours and financial reporting | Kevin (CW 13) |
| 3. | List of Report/Milestones List quantifiable criteria for corresponding report/milestones assigned to the main lead | Milestone leads (24 April) |
| 4. | AWG specification on process Generate systematic simulation results showing effect of tolerances from multiple factors on AWG performance | Ronald (backlog) |
| 5 | RF Line specification Generate systematic simulation results showing tolerances on 2-layer RF line performance | Weiming (backlog) |
| 6 | Meeting approves of List of Reports/Milestones | |
| 7 | BB Test cell Pad layout Note: SP20 follows Technobis IPPS pad layout. Planned: adapt to PixApp layout in next SP Effect notes: keep test structures simple to avoid problems during interpretation of measurement results | |


- Cell 1 and 2 with test structures
- Cell 1 focuses on optical measurements, insertion loss + OFDR
- Cell 2 focuses on electrical measurements, wafer-level testing
- PixApp pad layout implemented in the end due to space constraints
- Improvements on cell design in next iterations foreseen

Cell 1





Cell 2






- Insertion Loss EOPM
- Insertion Loss Metal on top of WG
- MMI insertion loss
- MMI reflections
- MIR reflections
- WG crossing
- Shallow-Deep transition reflections
- Shallow-Deep transition insertion loss
- Isolation section insertion loss
- WG cross insertion loss
- MMI imbalance

- Spectral gain structure
- SOA gain, saturation structure
- EOPM efficiency
- Current injection phase efficiency
- MMI imbalance, electrical + optical
- Ring resonator loss measurement
- PIN PD responsivity
- CD SEM for WG opening



- CPW design of electrode
- Separation of p and n metal
- Plating
- Semi-insulating substrate
- MQW core from EFFECT
- $L = 1 \text{ mm} \rightarrow 2.5 \text{ V}$ half-wave at 2nd regime

Modulator test structures



Nominal:

sig-gap-gnd: (9-11-20) μm
wg: 1.5 μm

Transmission line parameter tests

Sig x gap matrix: [5,6,7,8,9] x [5,7,9,11]

Gnd: 10,15,20,25

Wg: 1.2, 1.3, 1.4, 1.5

MZ Modulators

Wg: 1.2, 1.3, 1.4, 1.5 μm

Sig: 5, 7, 9, 11 μm

gap: 5, 7, 9, 11 μm

- AI-MQW design for modulator and laser
- RF line specifications and requirements
- Documentation + report/milestone writing

Agenda - Part II (start 15:00)

1. Last meeting's action points
2. Progress and issues to be raised per partner
 - a. TU/e
 - c. Bright Photonics
 - d. Phoenix
3. Summary

| Nr. | Description | Responsible |
|-----|--|---------------------------|
| 1. | Execution flow and data model Ask Smart if they are interested in implementation of such a data structure system. | Weiming (24 April) |
| 2 | Execution flow and data model Formal description and list of requirements and initial draft of data model (according to WP3.4.EF1). | Marcel lead (May 2017) |
| 3 | DRC Each partner contributes to a joint list, containing DRCs | Everyone (24 April) |
| 4 | DRC Ask smart to contribute to the DRC list | Weiming (24 April) |
| 5 | PDAFlow Jan and Rino will soon start working part time in Eindhoven on PDAFlow template. Action needed to input first example building block | Xaveer (24 April) |